

Weeks 15–22

General information

- An emergency drill will take place during week 19 as part of the project.

Work area Building 10

- Foundation work continues in stages.
- Start of construction of basement walls, link to existing building.

Work area Building 9

- Work with onsite concrete pouring will continue. Beams over floor 4 will be poured and the walls on floor 5 will be underway during week 22.
- Existing glass sections on floors 4–5 will be removed tentatively weeks 15–16. The inside will be sealed shut.
- Assembly of window sections on Building 9 will be ongoing.
- Internally, preparations and transport of material into the site will begin during the period until week 22.

Work area Building 8

- Detail planning within the fenced in area.

Work area Building 24

- Work with installation of reserve power begins, drilling of holes in facade.

Work area Building 1(Existing Ångström)

- Demolition of fan unit in fan room K1 under old entrance weeks 19–20. Demolished material will be taken through corridor in K1 and out through the goods delivery.

Disturbances

- Heavy traffic.

Closures, provisional arrangements

- According to the attached general plan.

Noticeable upcoming work (preliminary start times)

- Connection of sprinklers Building 9, Autumn 2019.
- Work with construction of Building 10 and Building 1 and installations and construction, late summer 2019.
- Structural construction Building 10 begins week 26.
- Once decided, the redirecting of gas lines between Buildings 5 and 7 will begin summer 2019. An old concrete slab will hopefully also be removed.

Construction management for NCC and Akademiska Hus



Tornkran

Ny cykelparkering

Ny återsamlingsplats

Ny infart södra parkeringen

Huvudentrén avstängd fr.o.m. 1/10.

HUS 10

HUS 3

HUS 2

HUS 1

HUS 5

HUS 4

HUS 7

HUS 6

HUS 1

HUS 8

ETABLERING

Vändzon Lev UU

Leveranser Universitetet

Leveranser Föreläs

FREILABORATORIET

Cykelparkering

PLATSKONTOR

ÅNGSTRÖM
BEFINTLIG SITUATIONSPLAN
ARBETSMATERIAL 2018-03-15
SKALA 1:600/A1

APD-plan A4
NCC
2019-04-01

